COMPLETION REPORT

1	Name of Work	Providing remaining S.V.Lamps and electrical fitttings at Ward No-05 in Byatarayanapura Sub Division
2	Sanctioned Estimate	Rs.15.00 lakhs
3	Head of A/c which is chargeable	P-3089
4	Entrustment Order No. & Date	**EE/BTP/BBMP/E-PMT/208/15-16,** Date: **12.02.2016.** **Revised wo: EE/ELE/BBMP/WO/18/16-17,** Date:17.07.2016
5	Name of Contractor	M/s Kranthi Electricals
6	a. Time stipulated for Completion of Work	90 Days 11-05-2016
7	b.Delay in execution of work	-
8	Measurement recorded in	MB:- 3107 P- 310659 to 671
9	Check Measurement of Asst.Exe.Engr/.Executive Engineer on	
10	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Asst.Executive Engineer	Executive Engineer(Ele),Yelahanka Zone Mr.K.N.Babu Reddy (Incharge JE) Mr.K.Nagesh. (Incharge AEE).

Sanctioned Estimated Amount **15.00** Lakhs	Amount Claims as per actually vide as per Bills **14,23,698.50/-**	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
		-	**76,301/-**	-5.03%Below

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.
2. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

K.N. Baddy
Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer(Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele)
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92